

PROJECT AB6

ID	Task Name	Duration	Start	Finish	Predecessors	Gantt Chart																							
						January 2-2	1-1	February 1-2	2-0	2-2	3-0	3-2	4-0	4-1	5-0	5-1	June 5-3	6-1	July 6-2	7-1	7-2	8-0	8-2	September 9-0	9-2	October 10-0	10-1	November 11-0	11-1
1	1. Total duration of the project	216 days	2020-02-05	2020-12-01																									
2	Receive customer building requirements	0 days	2020-02-05	2020-02-05																									
3	Work with the client to define the model	14 days	2020-02-05	2020-02-23	2																								
4	1.1. Design quotation, price estimation for construction	3 days	2020-02-23	2020-02-26																									
5	Offer for the design and construction of a villa	0 days	2020-02-23	2020-02-23	3																								
6	Offer of examination by the client	3 days	2020-02-24	2020-02-26	5																								
7	Offer accepted (for design and soil study)	0 days	2020-02-26	2020-02-26	6																								
8	1.2.Full design: villa, pool, garage, fences, septic tank, installations, etc.	20 days	2020-02-27	2020-03-25																									
9	Preliminary design	7 days	2020-02-27	2020-03-06																									
10	Villa designed by an architect, 2D dwgs and renders	3 days	2020-02-27	2020-03-02	7																								
11	Design corrections	1 day	2020-03-03	2020-03-03	10																								
12	Design iterations	3 days	2020-03-04	2020-03-06	11																								
13	Preliminary design and renders delivered and approved	0 days	2020-03-06	2020-03-06	12																								
14	Soil Study	4 days	2020-02-27	2020-03-03	7																								
15	Construction design	13 days	2020-03-09	2020-03-25																									
16	Architectural	4 days	2020-03-09	2020-03-12	13																								
17	Electrical design	2 days	2020-03-13	2020-03-16	16																								
18	Hydro sanitary design	2 days	2020-03-17	2020-03-18	17																								
19	Structure calculations and Structural design	4 days	2020-03-13	2020-03-18	16																								
20	Corrections by the client, iterations	5 days	2020-03-19	2020-03-25	18																								
21	All construction documents approved by the client	0 days	2020-03-25	2020-03-25	20																								
22																													

Project: AB6-S01
Date: 2020-02-23 - 4:35 PM

Task Progress Summary External Tasks Deadline
 Split Milestone Project Summary External Milestone

